

June Interim Superintendents report

7/8/2025

June numbers:

- Average flow = 16.09 MGD
- Rainfall of 2.58 inches
- CBOD of 8 mg/L with 94% removal
- TSS of 8 mg/L with 95% removal
- Fecal of 6 MPN
- Final Effluent average turbidity of 1.67 NTU (Nephelometric Turbidity Unit) or how clear the liquid is.
- 43 trucks to landfill for a total of 675.12 tons
- Solar production was 12,651 KWH.
- Micro-turbine production was 90,899 KWH. With only 3 running.

We are meeting all the requirements of our permit.

Main pump #4 has been rebuilt, installed and is back on-line.

TPS pump #4 VFD has been wired and is back online.

Evans Mechanical was here repairing 2 broken underground water lines for our seasonal water.

We have started our annual inspection of DN cells, cleaning algae from cell walls and checking the nozzle flow patterns. We found a few bad nozzles and replaced same.

The 2026 Budget was turned in for the board's review.

Thank you,

Ronald F. Warwick Jr

Interim Superintendent